CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TEST RESULTS OF GRADATION FOR WMM

Lab ID	:	CP-RW-2019-10-11-20 **Date: 11-07-19**
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-07-19
Type of Mix	:	WMM (Wet Mix Macadam)
Date of test	:	09-07-19
Oven Dry Weight	:	11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

FOR CIVIL Pro.

CIVIL Pro Sig Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Date: 11-07-19

Lab ID	:	CP-RW-2019-10-11-20
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-07-19
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	09-07-19

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	73.9	74.0
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.4	0.4
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Pecentage	24.6	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig Date BANGALORE

Page 1/1
End of Report

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Date: 11-07-19

Lab ID	:	CP-RW-2019-10-11-20
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-07-19
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	09-07-19

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.8%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.3%	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig Date BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Date: 22-07-19

Lab ID	:	CP-RW-2019-10-11-20
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	20-07-19
Type of Mix	:	BC-Plant (Bituminous Concrete)
Date of test	:	20-07-19
Oven Dry Weight	:	5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

CIVIL Pro Sig Date BANGALORE

Page 1/1
End of Report

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	CP-RW-2019-10-11-20 **Date: 23-07-19**
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	20-07-19
Type of Mix	:	BC(Bitumenous Concrete)
Date of test	:	20-07-19

Type of Binder	:	60/70
% of Binder Used	:	5.0%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.0 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig Date BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID	:	CP-RW-2019-10-11-20 Date: 23-07-19
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	20-07-19
Type of Mix	:	BC (Bituminous Concrete)
Date of test	:	20-07-19

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

CIVIL Pro Sig. Date BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TESTS RESULTS ON STABILITY OF MIX

Date: 23-07-19

Lab ID	:	**CP-RW-2019-10-11-20**
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Hot Mix Plant, Bangalore
Sample Condition	:	Satisfactory
Date of Receipt	:	20-07-19
Type of Mix	:	BC (Bituminous Concrete)
Date of test	:	20-07-19

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Page 1/1
End of Report

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Lab ID : CP-RW-2019-10-11-20 Date: 29-07-19

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 469

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	62	66	14.1	85.9	70-88
4.75	112	178	38.0	62.0	53-71
2.36	88	266	56.7	43.3	42-58
1.18	29	295	62.9	37.1	34-48
0.6	11	306	65.2	34.8	26-38
0.3	46	352	75.1	24.9	18-28
0.15	45	397	84.6	15.4	12-20
0.075	45	442	94.2	5.8	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 470

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	62	66	14.0	86.0	70-88
4.75	112	178	37.9	62.1	53-71
2.36	88	266	56.6	43.4	42-58
1.18	29	295	62.8	37.2	34-48
0.6	11	306	65.1	34.9	26-38
0.3	46	352	74.9	25.1	18-28
0.15	45	397	84.5	15.5	12-20
0.075	45	442	94.0	6.0	4-10

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

CIVIL Pro Sig Date BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Date: 17-07-19

Lab ID	:	**CP-RW-2019-10-11-20**
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Providing Pot Hole Filling in Ward No 04.
Agency	:	M/S S.M.L.P. Asphalts Prop. B.B.Umesh, No:385, Bettahalasuru Post, Bangalore North.
Customer's Reference	:	EE(YNK.D)E-PMT-03/W.O/61/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	16-07-19
Sample Type	:	Bitumen
Reference to BIS codes	:	IS: 1201-1220(1978) (Reaffirmed-2004)
Date of test	:	16-07-19

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	64	60 to 70
2	Softening Point, °C	51.2	Min. 40°C
3	Ductility, cm	98	Min. 75cm
4	Flash point, °C	246	Min. 220°C
	Fire point, °C	272	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

CIVIL Pro Sig Date BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |